



# GROTON UTILITIES

## *Memorandum*

**Subject:** Construction of Watermains and Roadway & Drainage Improvements  
Avery Hill Road, Tucker's Run & Windward lane  
Phase 1A

### **Weekly Report Apr 29 to May 3, 2013**

**To:** Raymond Valentini  
**From:** David Corallno, Project Manager, Groton Utilities  
**Date:** May. 6, 2013  
**Copy:** RMS, MSW, BAK, DLL

---

#### **1. 1" Water Services**

The contractor installed three (3) water services from the main to the meter pit

Tuckers Run- Hse #4, 16  
Avery Hill Rd- Hse #189

A total of 74 water services

#### **2. Pavement**

The contractors installed 4" of bit. Conc. Pavement on water service trenches: 61 S.Y.

#### **3. Loam & Seed**

The contractor loamed and seeded water service grass areas

#### **4. Contract Days**

The contractor has used 249 of his allotted 300 contract days.