



GROTON UTILITIES

Memorandum

**Subject: Construction of Booster Pumping Station to Serve Aljen Heights
Phase 1B Contract 2013-03 Rebid**

Weekly Report July 21st to July 25th

To: Raymond Valentini
From: David L. Corallino, Project Manager, Groton Utilities
Date: July 28, 2014
Copy: RMS, MSW, BAK, DLL

1. Bacteria Testing

Took bacteria tests on 7/21 & 7/22 at following locations

Easement
Naomi Dr
Avery Hill Road
Tuckers Run
Tank @ Pump Sta

Also, took one (1) VOC test

All Tests results were acceptable

2. Mystic Air Quality

Mystic Air Quality HBMI Inspection results were negative on old well house

3. Contract Days

The contractor has used 303 of his 150 allotted contract days.

