



GROTON UTILITIES

Memorandum

Subject: Construction of Watermains and Roadway & Drainage Improvements
Aljen Heights Area Phase 2

Weekly Report Nov 12 to Nov 16

To: Raymond Valentini
From: Michael S Weber, Project Manager, Groton Utilities
Date: Nov. 16, 2012
Copy: RMS, DLC, BAK, DLL

1. 8" D.I. Water main piping

The contractor installed **1967 L.F** of 8" D.I. water main piping.
STA 0+27 to STA 19+94 (Michael Lane)

Installed **3 L.F** of 8" D.I. water main piping.
STA 0+00 to STA 0+03 (Willow Lane)

Installed **3 L.F** of 8" D.I. water main piping.
STA 0+00 to STA 0+03 (Louise Street)

Installed **3 L.F** of 8" D.I. water main piping.
STA 0+00 to STA 0+03 (Aljen Avenue)

Installed **3 L.F** of 8" D.I. water main piping.
STA 0+00 to STA 0+03 (Laurel Avenue)

2. 4" D.I Water main piping

The contractor installed **3 L.F.** of 4" D.I. water main piping
STA 0+00 to STA 0+03 (Jean B. Court)

Installed **3 L.F** of 4" D.I. water main piping.
STA 0+00 to STA 0+03 (White Birch Court)

3. Gate Valves

Installed 8" Gate Valves

Michael Lane - STA 3+39 , STA 3+45, STA 6+56, STA 6+62, STA 7+11, STA 10+35,
STA 10+41, STA 13+64, STA 14+05, STA 17+07, STA 17+13, STA 19+62, STA 19+68

Willow Lane – STA 0+03

Louise Street – STA 0+03

Aljen Avenue – STA 0+03

Laurel Avenue – STA 0+03

Installed 4" Gate Valves

Jean B. Court – STA 0+03

White Birch Court – STA 0+03

4. Hydrant

Installed Hydrants (Michael Lane)

STA 7+05LT

STA 14+02LT

5. Pavement

Installed 3" of Class 1 Bit. Conc. Pavement

STA 0+32 to 10+85 468 S.Y. (Michael Lane)

6. Contract Days

The contractor has used 81 of his allotted 300 contract days.