



GROTON UTILITIES

Memorandum

**Subject: Construction of Watermains and Roadway & Drainage Improvements
Aljen Heights Area Phase 2**

Weekly Report Nov 19 to Nov 23

To: Raymond Valentini
From: Michael S Weber, Project Manager, Groton Utilities
Date: Nov. 21, 2012
Copy: RMS, DLC, BAK, DLL

1. 8" D.I. Water main piping

The contractor installed **282 L.F** of 8" D.I. water main piping.
STA 19+94 to STA 22+76 (Michael Lane)

Installed **544 L.F** of 8" D.I. water main piping.
STA 12+50 to STA 17+94 (Sunset Avenue)

2. 4" D.I Water main piping

The contractor installed **4 L.F.** of 4" D.I. water main piping
STA 22+76 to STA 22+80 (Michael Lane)

3. Gate Valves

Installed 8" Gate Valves

Michael Lane - STA 22+70
Sunset Avenue – STA 17+69

Installed 4" Gate Valves

Michael Lane – STA 22+78

4. Pavement

Installed 3" of Class 1 Bit. Conc. Pavement
STA 10+85 to 22+75 529 S.Y. (Michael Lane)

Installed 3" of Class 1 Bit. Conc. Pavement
STA 12+50 to 17+94 241 S.Y. (Sunset Avenue)

5. Contract Days

The contractor has used 88 of his allotted 300 contract days.