



# GROTON UTILITIES

## *Memorandum*

**Subject: Construction of Watermains and Roadway & Drainage Improvements  
Aljen Heights Area Phase 2**

### **Weekly Report Nov 26 to Nov 30**

**To: Raymond Valentini**  
**From: Michael S Weber, Project Manager, Groton Utilities**  
**Date: Nov. 30, 2012**  
**Copy: RMS, DLC, BAK, DLL**

---

#### **1. 8" D.I. Water main piping**

The contractor installed **1201 L.F** of 8" D.I. water main piping.  
STA 0+03 to STA 12+04 (Willow Lane)

Installed **640 L.F** of 8" D.I. water main piping.  
STA 0+03 to STA 6+43 (Hillcrest Avenue)

A Total of 4,644 L.F. of the 15,000 L.F. total water main piping has been installed.  
Approximately 33%.

#### **2. Gate Valves**

Installed 8" Gate Valves

Hillcrest Avenue - STA 0+36

#### **3. Pavement**

Installed 3" of Class 1 Bit. Conc. Pavement

STA 0+00 to 10+80    480 S.Y. (Willow Lane)

STA 0+00 to 6+43    286 S.Y. (Hillcrest Avenue)

#### **4. Contract Days**

The contractor has used 95 of his allotted 300 contract days.