



GROTON UTILITIES

Memorandum

**Subject: Construction of Watermains and Roadway & Drainage Improvements
Aljen Heights Area Phase 2**

Weekly Report Dec 3 to Dec 7

To: Raymond Valentini
From: Michael S Weber, Project Manager, Groton Utilities
Date: Dec. 10, 2012
Copy: RMS, DLC, BAK, DLL

1. 8" D.I. Water main piping

The contractor installed **56 L.F** of 8" D.I. water main piping.
STA 12+04 to STA 12+60 (Willow Lane)

Installed **903 L.F** of 8" D.I. water main piping.
STA 6+43 to STA 15+46 (Hillcrest Avenue)

Installed **871 L.F** of 8" D.I. water main piping.
STA 0+03 to STA 8+74 (Aljen Avenue)

Installed **3 L.F** of 8" D.I. water main piping.
STA 0+00 to STA 0+03 (Sunset Avenue)

A Total of 6,477 L.F. of the 15,000 L.F. total water main piping has been installed.
Approximately 42%.

2. Gate Valves

Installed 8" Gate Valves

Hillcrest Avenue - STA 12+14, STA 12+23, STA 15+43

Aljen Avenue - STA 5+33, STA 5+56, STA 8+10, STA 8+16

Sunset Avenue - STA 0+03

3. Hydrants

Installed Partial Hydrant Assembly (Willow Lane)

STA 12+67

4. Pavement

Installed 3" of Class 1 Bit. Conc. Pavement

STA 6+43 to 15+46 401 S.Y. (Hillcrest Avenue)

STA 0+00 to 8+74 388 S.Y. (Aljen Avenue)

STA 10+80 to 12+60 80 S.Y. (Willow Lane)

5. Contract Days

The contractor has used 102 of his allotted 300 contract days.