



GROTON UTILITIES

Memorandum

**Subject: Construction of Watermains and Roadway & Drainage Improvements
Aljen Heights Area Phase 2**

Weekly Report Dec 10 to Dec 14

To: Raymond Valentini
From: Michael S Weber, Project Manager, Groton Utilities
Date: Dec. 17, 2012
Copy: RMS, DLC, BAK, DLL

1. 8" D.I. Water main piping

The contractor installed **56 L.F** of 8" D.I. water main piping.
STA 8+74 to STA 9+30 (Aljen Avenue)

Installed **821 L.F** of 8" D.I. water main piping.
STA 0+03 to STA 8+25 (Louis Avenue)

Installed **587 L.F** of 8" D.I. water main piping.
STA 0+03 to STA 5+90 (Sunset Avenue)

Installed **180 L.F** of 4" D.I. water main piping.
STA 22+80 to STA 24+60 (Michael Lane)

Installed **3 L.F** of 8" D.I. water main piping.
STA 4+22 to STA 4+25 (Laurel Avenue)

A Total of 8,124 L.F. of the 15,000 L.F. total water main piping has been installed.
Approximately 55%.

2. Gate Valves

Installed 8" Gate Valves

Sunset Avenue - STA 4+01, STA 4+07, STA 15+43

Laurel Avenue - STA 4+22

3. Hydrants

No Hydrants Installed

4. Pavement

Installed 3" of Class 1 Bit. Conc. Pavement

STA 0+00 to 8+25 366 S.Y. (Louis Avenue)

STA 0+00 to 5+90 262 S.Y. (Sunset Avenue)

STA 22+75 to 24+65 84 S.Y. (Michael Lane)

5. Misc. Work

Replaced Mailbox's:

23 Michael Lane
49 Michael Lane
12 Hillcrest Avenue
14 Willow Lane

6. Contract Days

The contractor has used 109 of his allotted 300 contract days.