



GROTON UTILITIES

Memorandum

Subject: Construction of Watermains and Roadway & Drainage Improvements
Aljen Heights Area Phase 2

Weekly Report March 18 to March 22

To: Raymond Valentini
From: Michael S Weber, Project Manager, Groton Utilities
Date: Mar. 25, 2013
Copy: RMS, DLC, BAK, DLL

1. 8" D.I. Water main piping

The contractor installed **1156 L.F** of 8" D.I. water main piping.
STA 0+24 to STA 11+80 (Arrowhead Drive)

Installed **220 L.F** of 4" D.I. water main piping.
STA 0+03 to STA 2+23 (Jean B Court)

Installed **18 L.F** of 4" D.I. water main piping.
STA 2+67 to STA 2+85 (Johnnie Court)

Installed **18 L.F** of 4" D.I. water main piping.
STA 1+80 to STA 1+98 (White Birch Court)

Installed **18 L.F** of 4" D.I. water main piping.
STA 24+60 to STA 24+78 (Michael Lane)

A Total of 9,356 L.F. of the 15,000 L.F. total water main piping has been installed.
Approximately 65%.

2. Gate Valves

Installed 8" Gate Valves

Arrowhead Drive - STA 11+68

3. Hydrants

Willow Lane – STA 6+49

Aljen Avenue – STA 5+36

Sunset Avenue – STA 17+72

Hillcrest Avenue – STA 0+33 & STA 12+20

Jean B Court – STA 2+30 (2" yard hyd)

Johnnie Court – STA 2+96 (2" yard hyd)

White Birch Lane – STA 2+05 (2" yard hyd)

Michael Lane – STA 24+86 (2" yard hyd)

4. Pavement

Installed 3" of Class 1 Bit. Conc. Pavement

STA 0+03 to 11+80 514 S.Y. (Arrowhead Drive)

STA 0+03 to 2+25 100 S.Y. (Jean B Court)

5. Contract Days

The contractor has used 207 of his allotted 300 contract days.