



GROTON UTILITIES

Memorandum

Subject: Construction of Watermains and Roadway & Drainage Improvements
Aljen Heights Area Phase 2

Weekly Report April 15 to April 19

To: Raymond Valentini
From: Michael S Weber, Project Manager, Groton Utilities
Date: April. 22, 2013
Copy: RMS, DLC, BAK, DLL

1. Water main piping

A Total of 15,022 L.F. of the 15,000 L.F. total water main piping has been installed. 100% completed.

2. Water Main Testing

The Contractor chlorinated the 15,000 L.F. of water main on Apr. 15th and 16th, flushing from various location. De-chlorinated the water main on Apr. 19th in preparation for water samples To be taken on Monday Apr. 22nd.

3. Contract Days

The contractor has used 235 of his allotted 300 contract days.