



# GROTONUTILITIES

## *Memorandum*

**Subject:** Construction of Watermains and Roadway & Drainage Improvements  
Aljen Heights Area Phase 2

### **Weekly Report April 22 to April 26**

**To:** Raymond Valentini  
**From:** Michael S Weber, Project Manager, Groton Utilities  
**Date:** April. 30, 2013  
**Copy:** RMS, DLC, BAK, DLL

---

#### **1. Water main piping**

A Total of 15,022 L.F. of the 15,000 L.F. total water main piping has been installed. 100% completed.

#### **2. Water Main Testing**

On April 22<sup>nd</sup> and 23<sup>rd</sup> Groton Utilities conducted twelve (12) chlorine samples from various locations on the 15,000 L.F. of water main in Aljen Heights. One sample location on Arrowhead Drive at Aljen Avenue failed, G.U resampled four locations around the failed site, test results show another failed site. Test results are not acceptable. The Contractor will re-chlorinate, flush and re-sample the water main.

#### **3. Contract Days**

The contractor has used 242 of his allotted 300 contract days.

