



GROTON UTILITIES

Memorandum

Subject: Construction of Watermains and Roadway & Drainage Improvements
Aljen Heights Area Phase 2

Weekly Report April 29 to May 3

To: Raymond Valentini
From: Michael S Weber, Project Manager, Groton Utilities
Date: May 7, 2013
Copy: RMS, DLC, BAK, DLL

1. 1" Water Services

The contractor installed twenty two (22) water services from the main to the meter pit

Michael Lane- Hse #16, 17, 18, 19, 21, 23, 24, 25, 26, 27, 29, 30, 31, 32, 33, 34, 35, 37,
40, 41, 42, 44

2. Pavement

The contractors installed 3" of bit. Conc. Pavement on water service trenches: 160.6 S.Y.

3. Loam & Seed

The contractor loamed and seeded water service grass areas

4. Contract Days

The contractor has used 249 of his allotted 300 contract days.