



GROTON UTILITIES

Memorandum

Subject: Construction of Watermains and Roadway & Drainage Improvements
Aljen Heights Area Phase 2

Weekly Report May 20 to May 24

To: Raymond Valentini
From: Michael S Weber, Project Manager, Groton Utilities
Date: May 24, 2013
Copy: RMS, DLC, BAK, DLL

1. 1" Water Services

The contractor installed twenty two (27) water services from the main to the meter pit

Sunset Avenue – Hse # 6, 8, 9, 10, 11, 12, 13, 14, 15, 16, 17, 18, 19, 21, 22, 23, 24, 26, 28

Michael Lane – Hse #38, 47, 48, 49

Jean B Court – Hse #3, 4

White Birch Court – Hse #4

Royal Oaks Drive – Hse #2

2. Pavement

The contractors installed 3" of bit. Conc. Pavement on water service trenches: 161.6 S.Y.

3. Contract Days

The contractor has used 270 of his allotted 300 contract days.