



GROTON UTILITIES

Memorandum

**Subject: Construction of Watermains and Roadway & Drainage Improvements
Aljen Heights Area Phase 2**

Weekly Report June 17 to June 21

To: Raymond Valentini
From: Michael S Weber, Project Manager, Groton Utilities
Date: June 24, 2013
Copy: RMS, DLC, BAK, DLL

1. Water main piping

A Total of 15,022 L.F. of the 15,000 L.F. total water main piping has been installed. 100% complete.

2. Gate Valves

All Gate Valves have been installed

3. Hydrants

All hydrants have been installed

4. 1" Water Services

All water services have been installed (188) total

5. Pavement

The contractors completed temp trench pavement

6. Loam & Seed

The contractor finished loaming and seeding areas disturbed by water main and service installation.

7. Contract Days

The contractor has used 298 of his allotted 300 contract days.