



GROTON UTILITIES

Memorandum

Subject: Construction of Watermains and Roadway & Drainage Improvements
Aljen Heights Area Phase 2

Weekly Report April 8 to April 12

To: Raymond Valentini
From: Michael S Weber, Project Manager, Groton Utilities
Date: April. 16, 2013
Copy: RMS, DLC, BAK, DLL

1. Water main piping

The contractor installed **189 L.F** of 8" D.I. water main piping.
STA 9+35 to STA 11+09 (Aljen Avenue)

Installed **353 L.F** of 8" D.I. water main piping.
STA 0+03 to STA 3+56 (Barn Road)

A Total of 15,022 L.F. of the 15,000 L.F. total water main piping has been installed.
This completes the water main installation.

2. Hydrants

Aljen Avenue – STA 10+88

3. Pavement

Installed 3” of Class 1 Bit. Conc. Pavement

STA 0+00 to 6+20 275 S.Y. (Barn Road)

STA 0+00 to 2+75 122 S.Y. (Johnnie Court)

STA 0+00 to 3+00 133 S.Y. (Green Point Court)

STA 0+00 to 2+00 89 S.Y. (White Birch Court)

STA 9+30 to 14+10 213 S.Y. (Aljen Avenue)

4. Misc

The Contractor pressure tested all of the 15,022 l.f. of water main piping installed in Aljen Heights, seven test total all test results acceptable.

5. Contract Days

The contractor has used 228 of his allotted 300 contract days.