



GROTON UTILITIES

Memorandum

**Subject: Construction of Booster Pumping Station to Serve Aljen Heights
Phase 1B Contract 2013-03 Rebid**

Weekly Report Apr 28th to May 2nd

To: Raymond Valentini
From: David L. Corallino, Project Manager, Groton Utilities
Date: May 5, 2014
Copy: RMS, MSW, BAK, DLL

1. Pump Station Tank Pad

The contractor excavated, installed forms and rebar and poured concrete for Pump station hydro-pneumatic tank pad.

Jolly Concrete 9 yds 1 load

2. Bacteria Tests

Two (2) sets of bacteria tests were taken on water main suction piping. Test results were acceptable

3. Contract Days

The contractor has used 219 of his 150 allotted contract days.