



GROTON UTILITIES

Memorandum

**Subject: Construction of Booster Pumping Station to Serve Aljen Heights
Phase 1B Contract 2013-03 Rebid**

Weekly Report May 19th to May 23rd

To: Raymond Valentini
From: David L. Corallino, Project Manager, Groton Utilities
Date: May 26, 2014
Copy: RMS, MSW, BAK, DLL

1. Pump Station Delivery

On May 22nd, the Pump Station was delivered to jobsite and set on foundation. Also delivered was 5,000 gal hydro tank, generator, and generator pad.

2. Pump Station Work

United Concrete drilled holes in Pump Station floor and pinned station to foundation.
(15 holes)

3. Contract Days

The contractor has used 240 of his 150 allotted contract days.