



# GROTON UTILITIES

## *Memorandum*

**Subject:** Construction of Watermains and Roadway & Drainage Improvements  
Avery Hill Road, Tucker's Run & Windward lane  
Phase 1A

### **Weekly Report Mar 18 to Mar 22**

**To:** Raymond Valentini  
**From:** David L. Corallino, Project Manager, Groton Utilities  
**Date:** Mar. 25, 2013  
**Copy:** RMS, MSW, BAK, DLL

---

#### **1. Water Main Chlorination**

The contractor chlorinated the 16", 10", and 8" water main from Holmberg Tank down easement to Avery Hill Rd to end at intersection of Arrowhead Dr. and also Windward Dr.

#### **2. Bacteria Tests**

All bacteria and VOC tests taken passed. Main will be put into service next week.

#### **3. Contract Days**

The contractor has used 207 of his allotted 300 contract days.