



# GROTON UTILITIES

## *Memorandum*

**Subject:** Construction of Watermains and Roadway & Drainage Improvements  
Avery Hill Road, Tucker's Run & Windward lane  
Phase 1A

### **Weekly Report Apr 15 to Apr 19, 2013**

**To:** Raymond Valentini  
**From:** David L. Corallino, Project Manager, Groton Utilities  
**Date:** Apr. 19, 2013  
**Copy:** RMS, MSW, BAK, DLL

---

#### **1. 1" Water Services**

The contractor installed thirty two (32) water services from the main to the meter pit

Windward Lane- Hse #2, 7, 9, 10, 11, 12, 14, 20

Avery Hill Rd- Hse #207, 209, 211, 216, 223, 224, 225, 227, 228, 229, 231, 232, 233,  
235, 237, 236, 239, 240, 241, 243, 244, 245, 249, 252

#### **2. Pavement**

The contractors installed 4" of bit. Conc. Pavement on water service trenches: 105 S.Y.

#### **3. Loam & Seed**

The contractor loamed and seeded water service grass areas

#### **4. Contract Days**

The contractor has used 235 of his allotted 300 contract days.