



GROTON UTILITIES

Memorandum

Subject: Construction of Watermains and Roadway & Drainage Improvements
Avery Hill Road, Tucker's Run & Windward lane
Phase 1A

Weekly Report Apr 22 to Apr 26, 2013

To: Raymond Valentini
From: Douglas Lafontaine, Project Manager, Groton Utilities
Date: Apr. 29, 2013
Copy: RMS, MSW, BAK, DLC

1. 1" Water Services

The contractor installed thirty three (33) water services from the main to the meter pit

Tuckers Run- Hse #1, 2, 3, 5, 6, 7, 8, 9, 10, 11, 12, 13, 14, 15,
Avery Hill Rd- Hse #134, 138, 144, 156, 160, 168, 174, 178, 184, 186, 187, 190, 205,
213, 215, 219, 220, 253, 259

2. Pavement

The contractors installed 4" of bit. Conc. Pavement on water service trenches: 150.6 S.Y.

3. Loam & Seed

The contractor loamed and seeded water service grass areas

4. Contract Days

The contractor has used 242 of his allotted 300 contract days.