



GROTON UTILITIES

Memorandum

Subject: Construction of Watermains and Roadway & Drainage Improvements
Avery Hill Road, Tucker's Run & Windward lane
Phase 1A

Weekly Report Oct 8th to 12th

To: Raymond Valentini
From: David L. Corallino, Project Manager, Groton Utilities
Date: Oct. 8, 2012
Copy: RMS, MSW, BAK, DLL

1. 10" D.I. Water main piping

The contractor installed **1,821 L.F** of 10" D.I. water main piping. 3,698 L.F. of the 10,090 L.F total water main piping has been installed. Approximately 37%.
STA 28+50 – STA 46+71

2. 8" D.I. Water main piping

Installed **53 L.F.** of 8" D.I. water main
STA 46+08LT, 39+81RT, 46+08LT, Windward Ln

3. 10" Gate Valves

Installed 5- 10" Gate Valves
STA 46+11, 46+05, 39+84, 39+78, 29+53

4. 8" Gate Valves

Installed 2- 8" Gate Valves
STA 46+08, Windward Ln

5. 6" Gate Valves

Installed 3- 6" Gate Valves

STA 29+50LT, 46+08LT, Windward Ln

6. Hydrants

Installed 3- Hydrants
Michael Ln, Windward Ln, Sta 29+50

7. Pavement

Installed 4" of Class 1 Bit. Conc. Pavement
Sta 28+50 – 47+50
Michael Ln, Windward Ln 874 s.y.

8. Avery Hill Rd Easement

Built access and started clearing easement