



# GROTON UTILITIES

## *Memorandum*

**Subject:** Construction of Watermains and Roadway & Drainage Improvements  
Avery Hill Road, Tucker's Run & Windward lane  
Phase 1A

### **Weekly Report Oct 22 to 26**

**To:** Raymond Valentini  
**From:** David L. Corallino, Project Manager, Groton Utilities  
**Date:** Oct. 29, 2012  
**Copy:** RMS, MSW, BAK, DLL

---

#### **1. 8" D.I. Water main piping**

The contractor installed **1,868 L.F** of 8" D.I. water main piping.  
STA 0+25 to STA 12+28 Windward Ln  
STA 0+0 to STA 6+65 Tuckers Run

A Total of 7,623 L.F. of the 10,090 L.F. total water main piping has been installed.  
Approximately 76%.

#### **2. 8" Gate Valves**

Installed 2-8" Gate Valves  
STA 5+88 Tuckers Run, 6+52 Windward Ln

#### **3. 6" Gate Valves**

Installed 3- 6" Gate Valves  
STA 6+49LT, 12+20 (Windward), 5+85LT (Tuckers)

#### **4. Hydrants**

Installed 2- Hydrants  
STA 12+29 (Windward), 3+98 (Avery Hill)

**5. Pavement**

Installed 4" of Class 1 Bit. Conc. Pavement  
STA 0+34 to 12+22 Windward Ln 528 SY

Installed 2" of Class 1 Bit Conc Pavement  
STA 0+0 to 6+65 Tuckers Run 296 SY  
**TOTAL- 824 S.Y.**

**6. Avery Hill Rd Easement**

Completed Easement clearing

**7. Contract Days**

The contractor has used 60 of his allotted 300 contract days.