



GROTON UTILITIES

Memorandum

Subject: Construction of Watermains and Roadway & Drainage Improvements
Avery Hill Road, Tucker's Run & Windward lane
Phase 1A

Weekly Report Oct 29 to Nov 2

To: Raymond Valentini
From: David L. Corallino, Project Manager, Groton Utilities
Date: Nov. 5, 2012
Copy: RMS, MSW, BAK, DLL

1. 8" D.I. Water main piping

The contractor installed **578 L.F** of 8" D.I. water main piping.
STA 6+65 to STA 12+22 Tuckers Run

A Total of 8,201 L.F. of the 10,090 L.F. total water main piping has been installed.
Approximately 81%.

2. 6" Gate Valve

Installed 6" Gate Valve
STA 12+12LT Tuckers Run

3. Hydrants

Installed 3- Hydrants

STA 6+49 Windward Ln
STA 5+85 Tuckers Run
STA 12+ 12 Tuckers Run

4. Pavement

Installed 2" of Class 1 Bit. Conc. Pavement on Tuckers Run
STA 6+65 to 12+0 TOTAL 238 S.Y.

5. Avery Hill Rd Easement

Graded Easement area

6. Storm Sandy

Contractor did not work on project two days due to storm

7. Contract Days

The contractor has used 67 of his allotted 300 contract days.