



# GROTON UTILITIES

## *Memorandum*

**Subject:** Construction of Watermains and Roadway & Drainage Improvements  
Avery Hill Road, Tucker's Run & Windward lane  
Phase 1A

### **Weekly Report Nov 5 to Nov 9**

**To:** Raymond Valentini  
**From:** David L. Corallino, Project Manager, Groton Utilities  
**Date:** Nov. 12, 2012  
**Copy:** RMS, MSW, BAK, DLL

---

**1. 8" D.I. Water main piping (Tucker's Run Easement)**

The contractor installed **313 L.F.** of 8" D.I. water main piping.  
STA 12+22 to STA 15+35

**2. 10" D.I Water main piping (Avery Hill Easement)**

The contractor installed **1,079 L.F.** of 10" D.I. water main piping  
STA 8+70 to STA 19+49

**3. 16" D.I. Water main piping (Avery Hill Easement)**

The contractor installed **894 L.F.** of 16" D.I. water main piping  
STA 0-24 to STA 8+70

100% of the Water Main piping (10,487 L.F.) has been installed on this Phase.

**4. 16"x16" Tapping sleeve and valve**

Installed 16"x16" Tapping sleeve and valve  
STA 0-24

**5. 6" Gate Valve**

Installed 6" Gate valve

STA 19+35LT

**6. Hydrant**

Installed Hydrant

STA 19+35LT

**7. Pavement**

Installed 4" of Class 1 Bit. Conc. Pavement  
STA 19+35 to 19+49 6 S.Y.

**8. Contract Days**

The contractor has used 74 of his allotted 300 contract days.