



GROTON UTILITIES

Memorandum

Subject: Construction of Watermains and Roadway & Drainage Improvements
Avery Hill Road, Tucker's Run & Windward lane
Phase 1A

Weekly Report Nov 26 to Nov 30

To: Raymond Valentini
From: David L. Corallino, Project Manager, Groton Utilities
Date: Dec. 3, 2012
Copy: RMS, MSW, BAK, DLL

1. Water Main Pressure and Leakage Test

The contractor filled the water main from Holmberg Tank to Avery Hill Rd at Arrowhead Drive
STA 0+24 to STA 64+92

Pressure and Leakage testing will start next week.

2. Contract Days

The contractor has used 93 of his allotted 300 contract days.