

CONSTRUCTION OF WATERMAINS AND ROADWAY & DRAINAGE IMPROVEMENTS  
(AVERY HILL ROAD, TUCKER'S RUN & WINDWARD LANE) PHASE 1-A

WEEK OF

- 9/17/12 Silt fence and hay bales (wattles)  
Clearing & grubbing Holmberg easement  
Project signs for contracts 1 and 2  
Staging area & dump sites  
Permanent road signs  
Delivery of valves, hydrants & fittings  
Fabrication of water materials
- 9/24/12 Completion of Holmberg easement clearing  
16 x 16 x 16 tapping sleeve & valve STA 0+00 Holmberg tank  
12 x 12 x 8 tapping sleeve & valve STA 15+55 Tucker's Run  
Fabrication of pipe valves & fittings  
Installation of hydrants & valves, Avery Hill trailer park  
Delivery of 16", 10" & 8" piping
- 10/1/12 Installation of 16" water main from Holmberg tank to STA 8+50  
Pipe & fitting fabrication  
Completion of work Avery Hill trailer park  
1-1/2 blow-off assembly STA 8+00
- 10/8/12 Completion of cross country to STA 12+48 Avery Hill Road  
Wetland restoration  
Hydrant installation STA 13+00  
Paving as required  
Clean-up and sweeping daily
- 10/15/12 Installation water main Avery Hill Road STA 14+00 to STA 24+00  
Paving as required  
Clean-up and sweeping daily  
Fabrication of pipe valves & fittings  
Hydrant installation STA 21+00  
PSI testing, Holmberg tank to STA 21+00
- 10/22/12 Water main, valves & fittings installation STA 24+00 to 34+00  
1-1/2" blow-off assembly  
Hydrant installation STA 29+50  
Clean-up and sweeping daily  
Paving as required
- 10/29/12 Installation of water main STA 34+00 to 46+00  
Testing & chlorinating to Michael Lane hydrant  
Clean-up and sweeping daily  
Paving as required

- 11/5/12 Installation of water main Windward Lane to end of cul-de-sac, hydrant & valve STA 0+50  
Services Avery Hill Road starting at house no. 160
- 11/22/12 Installation of water main, valves & fittings STA 46+00 to STA 56+00  
Services daily  
Hydrants

Schedule is to be adjust pending weather, rock, etc.

Safety meetings weekly