



GROTONUTILITIES

Memorandum

**Subject: Construction of Booster Pumping Station to Serv Aljen Heights
Phase 1B Contract 2013-03 Rebid**

Weekly Report Mar 31st to Apr. 4th

To: Raymond Valentini
From: David L. Corallino, Project Manager, Groton Utilities
Date: Apr. 7, 2014
Copy: RMS, MSW, BAK, DLL

1. Water Main Piping

The contractor installed 39 L.F. of 12" D.I. water main piping. This completes installation of suction and discharge piping.

2. Contract Days

The contractor has used 191 of his allotted 150 contract days.