



**GROTONUTILITIES**

## *Memorandum*

**Subject: Construction of Booster Pumping Station to Serv Aljen Heights  
Phase 1B Contract 2013-03 Rebid**

### **Weekly Report Apr 14th to Apr. 18th**

**To: Raymond Valentini**  
**From: David L. Corallino, Project Manager, Groton Utilities**  
**Date: Apr. 21, 2014**  
**Copy: RMS, MSW, BAK, DLL**

---

#### **1. Building Foundation**

The contractor set forms and installed rebar for footing.  
Jolly Concrete delivered two(2) trucks with a total of 10 cy of concrete.

Set forms and installed rebar for foundation walls.  
Jolly Concrete delivered two(2) trucks with a total of 11 cy of concrete

Materials Testing performed slump tests and took concrete samples

#### **2. Contract Days**

The contractor has used 205 of his 150 allotted contract days.