



GROTON UTILITIES

Memorandum

**Subject: Construction of Booster Pumping Station to Serve Aljen Heights
Phase 1B Contract 2013-03 Rebid**

Weekly Report July 7th to July 11th

To: Raymond Valentini
From: David L. Corallino, Project Manager, Groton Utilities
Date: July 14, 2014
Copy: RMS, MSW, BAK, DLL

1. United Concrete Work

Electricians worked on wiring VFD's inside Pump Station
Ran pumps to flush 16" & 12" water main in easement from Pump Station to Naomi Dr.
Also, flushed Tuckers Run to Avery Hill Road.

2. Woodard and Curran

Woodard and Curran reviewed SCADA work at jobsite

3. Mystic Air Quality

Mystic Air Quality performed HBMI Inspection prior to demolition of old well house

4. Contract Days

The contractor has used 289 of his 150 allotted contract days.