



GROTON UTILITIES

Memorandum

Subject: Construction of Watermains and Roadway & Drainage Improvements
Aljen Heights Area Phase 2

Weekly Report May 6 to May 10

To: Raymond Valentini
From: Michael S Weber, Project Manager, Groton Utilities
Date: May 15, 2013
Copy: RMS, DLC, BAK, DLL

1. 1" Water Services

The contractor installed twenty two (37) water services from the main to the meter pit

Hillcrest Avenue - Hse #5, 6, 7, 8, 9, 10, 11, 12, 13, 14, 15, 16, 17, 18, 20, 22, 24, 25, 26, 28

Louis Avenue – Hse # 4, 5, 6, 7, 8, 9, 10, 11, 12, 14

Willow Lane – Hse #4, 5, 6, 7, 8, 9, 10

2. Pavement

The contractors installed 3" of bit. Conc. Pavement on water service trenches: 168.6 S.Y.

3. Loam & Seed

The contractor loamed and seeded water service grass areas

4. Contract Days

The contractor has used 256 of his allotted 300 contract days.