



GROTON UTILITIES

Memorandum

Subject: Construction of Watermains and Roadway & Drainage Improvements
Avery Hill Road, Tucker's Run & Windward lane
Phase 1A

Weekly Report Mar 25 to Mar 29, 2013

To: Raymond Valentini
From: David L. Corallino, Project Manager, Groton Utilities
Date: Apr. 1, 2013
Copy: RMS, MSW, BAK, DLL

1. Water Main in Service

On March 25, 2013 the 16", 10", and 8" water mains were put into service. This is the gravity main which runs from the Holmberg Tank down easement to Avery Hill Road to the end of main at Avery Hill Rd at Arrowhead Dr. Windward Ln was also placed into service.

2. Contract Days

The contractor has used 214 of his allotted 300 contract days.