



# GROTON UTILITIES

## *Memorandum*

**Subject:** Construction of Watermains and Roadway & Drainage Improvements  
Avery Hill Road, Tucker's Run & Windward lane  
Phase 1A

### **Weekly Report Apr 8 to Apr 12, 2013**

**To:** Raymond Valentini  
**From:** David L. Corallino, Project Manager, Groton Utilities  
**Date:** Apr. 12, 2013  
**Copy:** RMS, MSW, BAK, DLL

---

#### **1. 1" Water Services**

The contractor installed six (6) water services from the main to the meter pit

Windward Lane- Hse #1, 3, 4, 5, 6, 8

#### **2. Fuel Spill**

The contractors backhoe leaked fuel on the driveway of #3 Windward Lane. The owner contacted the DEEP. Met with DEEP and it was decided to have some gravel removed and pavement replaced. Contractor hired Kropp Enviromental and it was removed and tested. Portion of driveway will be repaved.

#### **3. Contract Days**

The contractor has used 228 of his allotted 300 contract days.