



GROTON UTILITIES

Memorandum

**Subject: Construction of Booster Pumping Station to Serve Aljen Heights
Phase 1B Contract 2013-03 Rebid**

Weekly Report May 5th to May 9th

To: Raymond Valentini
From: David L. Corallino, Project Manager, Groton Utilities
Date: May 12, 2014
Copy: RMS, MSW, BAK, DLL

1. Holmberg Orchard Drive

The contractor graded and installed gravel to level out drive going through Holmberg Orchard to the Pump Station site

2. Pump Station Site

Graded site area to accommodate Pump Station delivery and crane. Delivery scheduled for May 22nd.

3. Contract Days

The contractor has used 226 of his 150 allotted contract days.