



# GROTON UTILITIES

## *Memorandum*

**Subject:** Construction of Watermains and Roadway & Drainage Improvements  
Avery Hill Road, Tucker's Run & Windward lane  
Phase 1A

### **Weekly Report Sept 24 to 28**

**To:** Raymond Valentini  
**From:** David L. Corallino, Project Manager, Groton Utilities  
**Date:** Sept. 28, 2012  
**Copy:** RMS, MSW, BAK, DLL

---

#### **1. Materials Delivered**

Water main and various fittings delivered to jobsite

#### **2. Siltation Fencing**

600 LF of siltation fencing and hay installed

#### **3. Naomi Dr 12" Gate valve**

12" Gate valve installed on Naomi Dr  
4 LF 12" DI  
12" solid sleeve

Water main shutdown 9/27/12 9:00am  
Back on 11:30am

#### **4. Avery Hill Trailer Park**

Seven(7) hydrants installed in Avery Hill Trlr Pk and Avery Hill Rd

Marlene Dr  
Naomi Ct @ well hse

Avery Hill Rd near Hse #130  
Avery Hill Rd near Hse #122  
Avery Hill Rd @ Marlene Dr  
Rosemarie Ct @ End  
Oaks Hill Trail @ Avery Hill Rd

## **5. Pavement**

Installed 25 s.y. of class 2 bit conc pavement in Avery Hill Trlr Pk

Naomi Dr @ End  
Naomi Dr @ well hse  
Rosemarie Ct