



GROTON UTILITIES

Memorandum

Subject: Construction of Watermains and Roadway & Drainage Improvements
Avery Hill Road, Tucker's Run & Windward lane
Phase 1A

Weekly Report Oct 1 to 5

To: Raymond Valentini
From: David L. Corallino, Project Manager, Groton Utilities
Date: Oct. 8, 2012
Copy: RMS, MSW, BAK, DLL

1. 10" D.I. Water main piping

The contractor installed **1,821 L.F** of 10" D.I. water main piping
STA 46+71 – STA 64+92

2. 8" D.I. Water main piping

Installed 3 L.F. of 8" D.I. water main
STA 64+10LT

3. 10" Gate Valves

Installed 3- 10" Gate Valves
STA 64+60, 64+07, 56+43

4. 8" Gate Valves

Installed 1- 8" Gate Valve
STA 64+10

5. 6" Gate Valves

Installed 2- 6" Gate Valves
STA 64+57, 56+40

6. Hydrants

Installed 2- Hydrants
STA 64+57, 56+40

7. Pavement

Installed 4" of Class 1 Bit. Conc. Pavement
Sta 47+50 – 63+75 722 SY