



# GROTON UTILITIES

## *Memorandum*

**Subject:** Construction of Watermains and Roadway & Drainage Improvements  
Avery Hill Road, Tucker's Run & Windward lane  
Phase 1A

### **Weekly Report Dec 3 to Dec 7**

**To:** Raymond Valentini  
**From:** David L. Corallino, Project Manager, Groton Utilities  
**Date:** Dec. 10, 2012  
**Copy:** RMS, MSW, BAK, DLL

---

#### **1. Water Main Pressure and Leakage Test**

The contractor performed a pressure and leakage test on the 16", 10", and 8" water main from Holmberg Tank to Avery Hill Rd at Arrowhead Drive. Four(4) tests were performed. All test results were acceptable.

STA 0+24 to STA 64+92

This main will not be placed into service until it is chlorinated and sanitized next spring.

#### **2. Contract Days**

The contractor has used 99 of his allotted 300 contract days.