

**Town of Ledyard
Tri-Town Trail – Northern Section**



Project Schedule

Task 1 – Background Info – May 1-23

- Kick-off meeting May 1st
- Background Info to Kent + Frost – 1 Week – May 9th
- Creation of base map – 2 Weeks – May 23rd
- ID Stakeholders – 1 Week May 9-16th

Task 2 – Suitability – May 23-30th

- Suitability Analysis – 1 Week

Task 3 – Stakeholder – May 30th – June 5th

- 2 Announcement Mailings May 12th & 23rd
- 3 Meeting Dates – May 28th – June 3rd & 5th

Task 4 – Wetlands – June 5th – June 27th

- Wetland ID and Location – 3 Weeks – Complete June 27th

Task 5 – Assessments – June 5th – June 27th

- Historical & Environmental Assessment – 3 Weeks

Task 6 – Concept Design – June 27th – July 28th

- Initial Concept Design – 2 Weeks Complete July 11th
- Review Meeting July 14th
- Final Revision – 2 Weeks – Complete July 28th
- Presentation of Concepts to Neighbors and Town Week of July 28th

Task 7 - Finalized Centerline – July 28th – Sept 8th

- Trail Layout – 2 Weeks
- Typical Trail Sections – 2 Weeks
- Signage and Cost Estimate – 1 Week
- Final Documents – 1 Week

Task 8 – Easements - Sept 8th – Sept 22nd

- Writing Descriptions of Easements – 2 Weeks

Task 9 - Stakeout – Sept 22 – Oct 10th

- Centerline Stakeout – 3 Weeks

Brian Kent, RLA

Chad Frost, RLA

Landscape Architecture

Urban Planning

Sustainable Design

Project Management

Task 10 – Permit Docs’ – Oct 10th – Nov 7th

- Permit Drawing – 4 Weeks
- Permit Submittals – Week of Nov 7th

Task 11 - Permitting

- 90 Day Process
- Complete around Feb 2015

Task 12 – CD’s – Feb & April 2015

Task 13 – Bidding – March 2015