



GROTONUTILITIES

Memorandum

**Subject: Construction of Booster Pumping Station to Serve Aljen Heights
Phase 1B Contract 2013-03 Rebid**

Weekly Report June 23rd to June 27th

To: Raymond Valentini
From: David L. Corallino, Project Manager, Groton Utilities
Date: June 30, 2014
Copy: RMS, MSW, BAK, DLL

1. United Concrete Work

Electricians worked on wiring inside Pump Station

2. Donovan Work

Graded, loamed and seeded areas
Installed 1 ¼" stone around Pump Station

3. Contract Days

The contractor has used 275 of his 150 allotted contract days.