

CT DEEP Recreational Trails Program QUARTERLY PROGRESS REPORT

- A. Project Title:** Ledyard Tri-Town Trail (Nothern Section)
- B. Project Number** (*PSA # is located in the upper right corner of your contract*) : DEPA00002024283
- C. Project Sponsor:** Town of Ledyard
- D. Web Site Address** (*If one exists*): www.ledyardct.org;
ledyarddevelopment.com/TriTownTrail.html
- E. Start Date** (*Per your DEP Contract, lower right corner*): 3/2014
- F. End Date** (*Per DEP Contract*): 3/2017
- G. Anticipated Completion Date:** 9/2016 (change)
- H. Project Objectives:** Pre-Construction Activities for Northern Section of Tri Tow Trail
- I. Reporting Period:** May 1-July 31, 2015
- J. Accomplishments This Period:**
- Conducted property owner meetings (ongoing)
 - realigned concept trail mapping
 - received Town approval to fund purchase of easements
- K. Problems Encountered (If any):**
- L. Percent Completion of Total Project:** 11%

M. Activities Planned for Next Quarter:

- continue property owner dialogue
- negotiate easement acquisitions

N. Financial Status:

- **As of:** July 31, 2015
- **Total Project Budget:** \$160,000
- **Total Match Required:** \$32,000
- **Total Expenditures to date:** \$15,575 (\$11,575 this period from grant)

O. Reimbursement Requested with This Report? Y X N

- **Amount requested this quarter:** _____
- **Documentation for reimbursement sent via email or mail on date: / /**
- **20% match for this request = \$ _____ documentation provided _____ with this submission or _____ previously.**
- **Total matching contribution provided to date:**
_____.