



CONSTRUCTION & SERVICE SOLUTIONS

R.H. WHITE CONSTRUCTION CO., INC.

A Subsidiary of R.H. White Companies, Inc.

41 Central Street – P.O. Box 404

Auburn, Massachusetts 01501

t: 508.832.3295

f: 508.832.7084

www.rhwhite.com

Fuss and O'Neill

Attn: Jeff McDonald

Re: Extension of time request

1/5/2017

Dear Mr. McDonald,

In accordance with the Contract requirements, RH White Construction Co., Inc. is sending this letter for a request of a time extension because multiple delays have occurred during this project in regards to the owner supplied bar screen. Initially, our contract schedule showed a delivery date of October 24th. The manufacturer had some issues during fabrication and needed to extend this to December 2. To date, the screen has still not completed its required shop testing and no delivery date is scheduled. This is drastically different from our original schedule and we do not believe that we can complete this project by the contracted date.

RH White would also like to inform you that there will be a monetary implication for the delay as well. We will be compiling all the information over the next few days and will present you the overall cost. Please be make note that the exact cost can't be entirely determined as we still do not have a confirmed end date.

Please contact me if you have any questions or require additional information.

Sincerely,

James Derry
Project Manager